CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/RS/W.No.12/CSR-03/597i/CEMENT/2017-18 Date: 21.03.2018

TEST REPORT ON CEMENT

* Customer	:	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
* Agency	:	**Mr. R. Shivaram,** No.4/13, Avalamam Choultry Layout, Magadi Road, Bangalore – 25.
* Name of Work	:	Improvements to roads & drains at Medarahalli cross roads in Ward No.12 Shettyhalli, Shettyhalli Sub Division, BBMP, Bangalore.
* Reference	:	EE/DD/WO/285/2017-18 Dated: 14.03.2018
* Sample ID	:	Cement
Sample Received on	:	19.03.2018
Period of Testing	:	19.03.2018 to 21.03.2018

The results of the tests conducted on the cement sample are as follows:

Sl. No	Descriptions	Test Method as per IS	Test Result	Requirements as per IS: 8112-2013
1	Standard Consistency	IS-4031 (Part -4) 1988 (RA-2014)	28.50 %	-
2	a) Initial Setting Time	IS-4031 (Part -5) 1988 (RA-2014)	190 Minutes	Not Less than 30 Minutes
	b) Final Setting Time	IS-4031 (Part -5) 1988 (RA-2014)	470 Minutes	Not More than 600 Minutes
3	Soundness by Le Chatelier Method	IS-4031 (Part-3) 1988 (RA-2014)	1 mm	Not more than 10mm

* Information is furnished by the Customer/Representative.

Note:

⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

****

VIDYARANI P.K.
Technical Manager

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

Scanned by CamScanner

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/RS/W.No.12/CSR-03/597i/SAND-Gradation/2017-18 21.03.2018

TEST REPORT ON SIEVE ANALYSIS OF FINE AGGREGATES

* Customer	: **Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
* Agency	: **Mr. R. Shivaram,** No.4/13, Avalamam Choultry Layout, Magadi Road, Bangalore – 25.
* Name of Work	: Improvements to roads & drains at Medarahalli cross roads in Ward No.12 Shettyhalli, Shettyhalli Sub Division, BBMP, Bangalore.
* Reference	: EE/DD/WO/285/2017-18 Dated: 14.03.2018
* Sample ID	: Fine Aggregates
Technical Reference	: IS : 2386 (Part 1) - 1963 (RA-2011)
Sample Received On	: 19.03.2018
Date of Testing	: 21.03.2018

Total Wt. of Aggregates in gms = **1000**

IS Sieve Size in mm	Cumulative Weight Passing in %	Specific Limits as per IS 383-1970 (RA- 2011)			
		Zone-I	Zone-II	Zone-III	Zone-IV
10	100	100	100	100	100
4.75	96.10	90-100	90-100	90-100	95-100
2.36	77.60	60-95	75-100	85-100	95-100
1.18	56.30	30-70	55-90	75-100	90-100
600 Micron	38.30	15-34	35-59	60-79	80-100
300 Micron	21.10	5-20	8-30	12-40	15-50
150 Micron	6.10	0-10	0-10	0-10	0-15

* Information is furnished by the Customer/Representative

Remarks : This sample is under Zone-II specific limits.

Civil-Tech Consultants & Engineers Bangalore

Note:

- This report shall not be reproduced, except in full, without the written approval of the laboratory.
- The results indicated above are based on the tests carried out on the samples received in the laboratory.
- Any Query regarding the report must be reported within 30 days from the date of testing.

****

VIDYARANI P.K.
Technical Manager

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

Scanned by CamScanner

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/RS/W.No.12/CSR-03/597i/AGG/GR/2017-18 21.03.2018

TEST REPORT ON SIEVE ANALYSIS OF COARSE AGGREGATES

* Customer	:	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
* Agency	:	**Mr. R. Shivaram,** No.4/13, Avalamam Choultry Layout, Magadi Road, Bangalore – 25.
* Name of Work	:	Improvements to roads & drains at Medarahalli cross roads in Ward No.12 Shettyhalli, Shettyhalli Sub Division, BBMP, Bangalore.
* Reference	:	EE/DD/WO/285/2017-18 Dated: 14.03.2018
* Sample ID	:	Coarse Aggregates (40mm)
Technical Reference	:	IS : 2386 (Part 1) -1963 (RA-2011)
Sample Received on	:	19.03.2018
Date of Testing	:	21.03.2018

Total Wt. of Aggregates in gms= **5000**

IS Sieve Size in mm	Cumulative Weight Passing in %	Specific Limits as per IS 383-1970 (RA- 2011)	
		Graded	Single Sized
80	100	100	-
63	100	-	100
40	97.60	95-100	85-100
20	40.60	30-70	0-20
10	20.20	10-35	0-5
4.75	4.20	0-5	-

* Information is furnished by the Customer/Representative

Remarks : This sample is under graded specific limits.

Note:

⇒The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒Any Query regarding the report must be reported within 30 days from the date of testing.

****

VIDYARANI P.K.
Technical Manager

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

Scanned by CamScanner

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/RS/W.No.12/Steel/2018-19

23.03.2018

TEST REPORT ON REINFORCEMENT STEEL

* Customer	:	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
* Agency	:	**Mr. R. Shivaram,** No.4/13, Avalamam Choultry Layout, Magadi Road, Bangalore – 25.
* Name of work	:	Improvements to roads & drains at Medarahalli cross roads in Ward No.12 Shettyhalli, Shettyhalli Sub Division, BBMP, Bangalore.
* Reference	:	EE/DD/WO/285/2017-18 Dated: 14.03.2018
* Samples ID	:	8mm Bar
Technical Reference	:	IS: 1786-2008
Date of Testing	:	23.03.2018

Sl No	Nominal size (dia) (mm)	Mass per metre (Kg/mtr)	TENSILE STRENGTH			Bend Test	Rebend Test
			0.20% proof stress/Yield stress N/mm2	Tensile strength (Ultimate stress) N/mm2	Elongation percent gauge length		
1	8	0.39	510	551	13.05	O.K	O.K

*Information is furnished by the Customer/Representative.

Civil-Tech Consultants & Engineers Bangalore

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

Civil-tech Consultants & Engineers
#23/14, 7th Cross 3rd Stage. 4th Block,
Shakthi Ganapathinagar,
Basaveshwaranagar, Bangalore-560 079.

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

Scanned by CamScanner

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

Job No.: CTCE/BBMP/RS/W.No.12/Steel/2018-19 23.03.2018

TEST REPORT ON REINFORCEMENT STEEL

* Customer	:	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
* Agency	:	**Mr. R. Shivaram,** No.4/13, Avalamam Choultry Layout, Magadi Road, Bangalore – 25.
* Name of work	:	Improvements to roads & drains at Medarahalli cross roads in Ward No.12 Shettyhalli, Shettyhalli Sub Division, BBMP, Bangalore.
* Reference	:	EE/DD/WO/285/2017-18 Dated: 14.03.2018
* Samples ID	:	10 mm Bar
Technical Reference	:	IS: 1786-2008
Date of Testing	:	23.03.2018

Sl No	Nominal size (dia) (mm)	Mass per metre (Kg/mtr)	TENSILE STRENGTH			Bend Test	Rebend Test
			0.20% proof stress/Yield stress N/mm2	Tensile strength (Ultimate stress) N/mm2	Elongation percent gauge length		
1	10	0.62	515	556	13.2	O.K	O.K

*Information is furnished by the Customer/Representative.

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

Civil-tech Consultants & Engineers
#23/14, 7th Cross 3rd Stage 4th Block,
Shakthi Ganapathinagar,
Basaveshwaranagar, Bangalore-560 079.

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

Scanned by CamScanner

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory
An ISO 9001:2008 Certified Company
NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/RS/W.No.12/Steel/2018-19

23.03.2018

TEST REPORT ON REINFORCEMENT STEEL

* Customer	:	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
* Agency	:	**Mr. R. Shivaram,** No.4/13, Avalamam Choultry Layout, Magadi Road, Bangalore – 25.
* Name of work	:	Improvements to roads & drains at Medarahalli cross roads in Ward No.12 Shettyhalli, Shettyhalli Sub Division, BBMP, Bangalore.
* Reference	:	EE/DD/WO/285/2017-18 Dated: 14.03.2018
* Samples ID	:	12 mm Bar
Technical Reference	:	IS: 1786-2008
Date of Testing	:	23.03.2018

Sl No	Nominal size (dia) (mm)	Mass per metre (Kg/mtr)	TENSILE STRENGTH			Bend Test	Rebend Test
			0.20% proof stress/Yield stress N/mm2	Tensile strength (Ultimate stress) N/mm2	Elongation percent gauge length		
1	12	0.89	519	561	13.35	O.K	O.K

Information is furnished by the Customer/Representative.

Civil-Tech Consultants & Engineers Bangalore

Note:

⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

****

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

Civil-tech Consultants & Engineers
#23/14, 7th Cross 3rd Stage 4th Block,
Shakthi Ganapathinagar,
Basaveshwaranagar, Bangalore-560 079.

Scanned by CamScanner

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/RS/W.No.12/CSR-03/597i/Cube/2017-18

23.04.2018

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

* Customer	:	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
* Agency	:	**Mr. R. Shivaram,** No.4/13, Avalamam Choultry Layout, Magadi Road, Bangalore – 25.
* Name of the work	:	Improvements to roads & drains at Medarahalli cross roads in Ward No.12 Shettyhalli, Shettyhalli Sub Division, BBMP, Bangalore.
* Reference	:	EE/DD/WO/285/2017-18 Dated: 14.03.2018
* Sample ID	:	RCC Drain Bed Slab Concrete
Technical Reference	:	IS: 516-1959 (RA-2013)
Size of cubes	:	150mmx150mmx150mm
Cross Sectional Area	:	22500 mm^2
* Grade of Concrete	:	M_{20}
Compressive Strength as on	:	28^{th} day
Sample Received on	:	23.04.2018

Sl.No.	* Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	26.03.2018	23.04.2018	8.127	475.5	21.13
2	26.03.2018	23.04.2018	8.208	483.8	21.50
3	26.03.2018	23.04.2018	8.365	503.4	22.37

*Information is furnished by the Customer/Representative.

Note:

⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Regarding the report must be reported within 30 days from the date of testing.

****

VIDYARANI P.K.
Technical Manager

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

Scanned by CamScanner

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/RS/W.No.12/CSR-03/597i/Cube/2017-18

23.04.2018

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

* Customer	:	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
* Agency	:	**Mr. R. Shivaram,** No.4/13, Avalamam Choultry Layout, Magadi Road, Bangalore – 25.
* Name of the work	:	Improvements to roads & drains at Medarahalli cross roads in Ward No.12 Shettyhalli, Shettyhalli Sub Division, BBMP, Bangalore.
* Reference	:	EE/DD/WO/285/2017-18 Dated: 14.03.2018
* Sample ID	:	RCC Drain Bed Slab Concrete
Technical Reference	:	IS: 516-1959 (RA-2013)
Size of cubes	:	150mmx150mmx150mm
Cross Sectional Area	:	22500 mm^2
* Grade of Concrete	:	M_{20}
Compressive Strength as on	:	28^{th} day
Sample Received on	:	23.04.2018

Sl.No.	* Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	26.03.2018	23.04.2018	8.278	475.5	21.13
2	26.03.2018	23.04.2018	8.356	510.2	22.68
3	26.03.2018	23.04.2018	8.415	522.3	23.21

*Information is furnished by the Customer/Representative.

Note:

⇒The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒Any Query regarding the report must be reported within 30 days from the date of testing.

****

VIDYARANI P.K.
Technical Manager

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಕಾರ್ಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

Scanned by CamScanner